

Oklahoma Corporation Commission
 Oil & Gas Conservation Division
 Post Office Box 52000
 Oklahoma City, Oklahoma 73152-2000
 Rule 165: 10-3-25

Form 1002A

API No.: 35073261980000

Completion Report

Spud Date: August 29, 2018

OTC Prod. Unit No.: 073-224555-0-0000

Drilling Finished Date: September 09, 2018

1st Prod Date: November 18, 2018

Completion Date: October 31, 2018

Drill Type: HORIZONTAL HOLE

Well Name: BOECHER 1706 9-19MH

Purchaser/Measurer:

Location: KINGFISHER 19 17N 6W
 SW NW NE NE
 459 FNL 1000 FEL of 1/4 SEC
 Latitude: 35.940607 Longitude: -97.874871
 Derrick Elevation: 1034 Ground Elevation: 1011

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
 HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	682059		679409	
	Commingled	692081			

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	120			SURFACE
SURFACE	9 5/8"	36#	J55	456		300	SURFACE
PRODUCTION	7"	29#	P110	7718		285	4962

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5168	0	0	7490	12658

Total Depth: 12660

Packer	
Depth	Brand & Type
7431	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Dec 17, 2018	MISSISSIPPIAN (LESS CHESTER)	417	39	1178	2825	262	GAS LIFT		OPEN	158

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
653076	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

959 BBLs 15% HCL

Fracture Treatments

212,118 BBLs SLICKWATER 5,649,460# SAND PROPPANT

Formation	Top
TOPEKA	4184
COTTAGE GROVE	5810
CHECKERBOARD	6204
BIG LIME	6474
OSWEGO	6568
VERDIGRIS	6724
PINK LIME	6841
MISSISSIPPIAN	7167

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7718' TO TERMINUS @ 12660'. THE 4 1/2" LINER IS NOT CEMENTED.

APPROVED ON INTERIM LE NUMBER. FINAL ORDER IS APPROVED AS PER MCROCKER.

Lateral Holes

Sec: 19 TWP: 17N RGE: 6W County: KINGFISHER

SW SW SE SE

169 FSL 1118 FEL of 1/4 SEC

Depth of Deviation: 7000 Radius of Turn: 679 Direction: 181 Total Length: 4683

Measured Total Depth: 12660 True Vertical Depth: 7591 End Pt. Location From Release, Unit or Property Line: 169

FOR COMMISSION USE ONLY

1141384

Status: Accepted