

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073265330000

Completion Report

Spud Date: May 21, 2019

OTC Prod. Unit No.: 073-225855-0-0000

Drilling Finished Date: June 01, 2019

1st Prod Date: July 29, 2019

Completion Date: July 15, 2019

Drill Type: HORIZONTAL HOLE

Well Name: MAYES 1706 2-16MH

Purchaser/Measurer:

Location: KINGFISHER 16 17N 6W
NW NE NE NW
314 FNL 2023 FWL of 1/4 SEC
Latitude: 35.955244 Longitude: -97.846804
Derrick Elevation: 1058 Ground Elevation: 1033

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
713304	

Increased Density	
Order No	
694902	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"	47.22#	X-42	117			SURFACE
SURFACE	9.625"	36#	J-55	412		265	SURFACE
PRODUCTION	7"	29#	P-110	7973		280	5064

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5"	13.5#	P-110	5275	0	0	7561	12836

Total Depth: 12838

Packer	
Depth	Brand & Type
0	N/A

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Aug 27, 2019	MISSISSIPPIAN	165	39	468	2836	290	GAS LIFT		OPEN	134

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code:

Class: OIL

Spacing Orders

Order No	Unit Size
643671	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

24 BBLS 15% HCL

Fracture Treatments

147,052 BBLS SLICKWATER
3,020,498 LBS SAND PROPPANT

Formation	Top
TOPEKA	4200
COTTAGE GROVE	5869
CHECKERBOARD	6268
BIG LIME	6516
OSWEGO	6593
VERDIGRIS	6765
PINK LIME	6882
MISSISSIPPIAN	7164

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7,973' TO TERMINUS AT 12,838'.
THE 4-1/2" LINER IS NOT CEMENTED.
BHL LOCATION FROM PROPOSED PLAT

Lateral Holes

Sec: 16 TWP: 17N RGE: 6W County: KINGFISHER

SW SE SW SW

170 FSL 757 FWL of 1/4 SEC

Depth of Deviation: 7140 Radius of Turn: 636 Direction: 180 Total Length: 4700

Measured Total Depth: 12838 True Vertical Depth: 7491 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

1143462

Status: Accepted