

Oklahoma Corporation Commission
 Oil & Gas Conservation Division
 Post Office Box 52000
 Oklahoma City, Oklahoma 73152-2000
 Rule 165: 10-3-25

Form 1002A

API No.: 35087223050001

Completion Report

Spud Date: December 18, 2020

OTC Prod. Unit No.: 087-22719-0-0000

Drilling Finished Date: February 13, 2021

1st Prod Date: May 19, 2021

Completion Date: May 19, 2021

Drill Type: HORIZONTAL HOLE

Well Name: GARLEN 0804 2HM-7X

Purchaser/Measurer: ENABLE

Location: MCCLAIN 18 8N 4W
 SW SW SE SW
 310 FSL 1640 FWL of 1/4 SEC
 Latitude: 35.161143 Longitude: -97.664652
 Derrick Elevation: 1305 Ground Elevation: 1275

First Sales Date: 5/20/2021

Operator: OVINTIV MID-CONTINENT INC. 20944

4 WATERWAY AVE STE 100
 THE WOODLANDS, TX 77380-2764

| Completion Type | |
|-----------------|---------------|
| X | Single Zone |
| | Multiple Zone |
| | Commingled |

| Location Exception | |
|--------------------|--|
| Order No | |
| 720616 | |

| Increased Density | |
|-------------------|--|
| Order No | |
| 716248 | |
| 716285 | |

| Casing and Cement | | | | | | | |
|-------------------|--------|--------|-------|-------|-----|------|------------|
| Type | Size | Weight | Grade | Feet | PSI | SAX | Top of CMT |
| SURFACE | 13 3/8 | 54.5 | J-55 | 1465 | | 710 | SURFACE |
| PRODUCTION | 5 1/2 | 23 | P-110 | 20585 | | 2685 | SURFACE |

| Liner | | | | | | | | |
|--|------|--------|-------|--------|-----|-----|-----------|--------------|
| Type | Size | Weight | Grade | Length | PSI | SAX | Top Depth | Bottom Depth |
| There are no Liner records to display. | | | | | | | | |

Total Depth: 20618

| Packer | |
|---|--------------|
| Depth | Brand & Type |
| There are no Packer records to display. | |

| Plug | |
|---------------------------------------|-----------|
| Depth | Plug Type |
| There are no Plug records to display. | |

| Initial Test Data | | | | | | | | | | |
|-------------------|---------------|-------------|-------------------|-------------|-------------------------|---------------|-------------------|--------------------------|------------|----------------------|
| Test Date | Formation | Oil BBL/Day | Oil-Gravity (API) | Gas MCF/Day | Gas-Oil Ratio Cu FT/BBL | Water BBL/Day | Pumpin or Flowing | Initial Shut-In Pressure | Choke Size | Flow Tubing Pressure |
| Jun 10, 2021 | MISSISSIPPIAN | 350 | 41 | 104 | 297 | 426 | FLOWING | 1000 | | 147 |

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

| Order No | Unit Size |
|----------|------------|
| 720615 | MULTI-UNIT |
| 666740 | 640 |

Perforated Intervals

| From | To |
|-------|-------|
| 10335 | 20503 |

Acid Volumes

| |
|---|
| 0 |
|---|

Fracture Treatments

| |
|------------------------------|
| 485,191BBLS 25,569,937LBS |
|------------------------------|

| Formation | Top |
|---------------|------|
| MISSISSIPPIAN | 9884 |

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

There are no Other Remarks.

Lateral Holes

Sec: 7 TWP: 8N RGE: 4W County: MCCLAIN

NE NE NE NW

114 FNL 2342 FWL of 1/4 SEC

Depth of Deviation: 9530 Radius of Turn: 572 Direction: 360 Total Length: 10168

Measured Total Depth: 20618 True Vertical Depth: 9634 End Pt. Location From Release, Unit or Property Line: 114

FOR COMMISSION USE ONLY

1146647

Status: Accepted