

Oklahoma Corporation Commission
 Oil & Gas Conservation Division
 Post Office Box 52000
 Oklahoma City, Oklahoma 73152-2000
 Rule 165: 10-3-25

Form 1002A

API No.: 35049254120000

Completion Report

Spud Date: April 05, 2023

OTC Prod. Unit No.:

Drilling Finished Date: April 30, 2023

1st Prod Date:

Completion Date: April 30, 2023

Drill Type: HORIZONTAL HOLE

Well Name: STETSON 0203 2H-19XX

Purchaser/Measurer:

Location: GARVIN 18 2N 3W
 SE SE SE SW
 226 FSL 2361 FWL of 1/4 SEC
 Latitude: 34.638175 Longitude: -97.554708
 Derrick Elevation: 1096 Ground Elevation: 1066

First Sales Date:

Operator: OVINTIV USA INC 21713

4 WATERWAY SQUARE PLACE, STE 100
 THE WOODLANDS, TX 77380-3197

Completion Type		Location Exception		Increased Density	
	Single Zone		Order No		Order No
	Multiple Zone		733360		733109
	Commingled		733114		733464
					733112

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	13 3/8	54.5	P-110	1484	1130	710	SURFACE
PRODUCTION	5 1/2	23	P-110	26134	12090	3625	SURFACE

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 26187

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
-----------	-----------	-------------	-------------------	-------------	-------------------------	---------------	-------------------	--------------------------	------------	----------------------

There are no Initial Data records to display.

Completion and Test Data by Producing Formation

Formation Name: WOODFORD

Code: 319WDFD

Class: DRY

Formation	Top
WOODFORD	12680

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

WELL WAS DRILLED BUT HAS NOT YET COMPLETED. SCHEDULED TO BE COMPLETED IN LATE 2023 OR EARLY 2024. WILL FILE AN INTENT TO RECOMPLETE PRIOR TO COMMENCING OPERATIONS.

WELL WAS SIDETRACKED DUE TO A STUCK BIT AND MOTOR. TEAM SET CEMENT PLUG AND LEFT BIT AND MOTOR DOWNHOLE.

Lateral Holes

Sec: 31 TWP: 2N RGE: 3W County: GARVIN

SE SW SE SW

2552 FNL 1836 FWL of 1/4 SEC

Depth of Deviation: 12540 Radius of Turn: 477 Direction: 180 Total Length: 15618

Measured Total Depth: 26187 True Vertical Depth: 12873 End Pt. Location From Release, Unit or Property Line: 1836

FOR COMMISSION USE ONLY

1150505

Status: Accepted