

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073255910001

Completion Report

Spud Date: April 12, 2017

OTC Prod. Unit No.: 07321876300000

Drilling Finished Date: April 30, 2017

1st Prod Date: May 29, 2017

Amended

Completion Date: May 29, 2017

Amend Reason: AMEND SPACING ORDER FROM 628177 TO 666867

Drill Type: HORIZONTAL HOLE

Well Name: LOW VALLEY 1807 1LMH-36

Purchaser/Measurer: ENLINK OKLAHOMA GAS

Location: KINGFISHER 36 18N 7W
SE SE SE SE
319 FSL 158 FEL of 1/4 SEC
Derrick Elevation: 1111 Ground Elevation: 1089

First Sales Date: 6/1/17

Operator: CHAPARRAL ENERGY LLC 16896

701 CEDAR LAKE BLVD
OKLAHOMA CITY, OK 73114-7800

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
	675490
	703648

Increased Density	
Order No	
There are no Increased Density records to display.	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8	36	J-55	525		260	SURFACE
PRODUCTION	7	26	P-110	7815		242	5523

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2	11.6	P-110	4990	0	0	7735	12725

Total Depth: 12740

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jun 14, 2017	MISSISSIPPIAN (LESS CHESTER)	663	42	825	1244	2330	FLWG VIA GL			

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
666867	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

25,525 GAL 15% HCL

Fracture Treatments

7,799,840# PROPPANT & 362,021 BBLS TREATED FRESH WATER
--

Formation	Top
MISSISSIPPIAN	7815

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

OCC - THIS WELL IS AN OPEN HOLE COMPLETION FROM BOTTOM OF THE 7" CASING AT 7815' TO TERMINUS AT 12740' THE 4 1/2" LINER IS NOT CEMENTED. THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION HAS NOT BEEN SUBMITTED.

Lateral Holes

Sec: 36 TWP: 18N RGE: 7W County: KINGFISHER

NW NE NE NE

154 FNL 444 FEL of 1/4 SEC

Depth of Deviation: 7180 Radius of Turn: 947 Direction: 358 Total Length: 4925

Measured Total Depth: 12740 True Vertical Depth: 7668 End Pt. Location From Release, Unit or Property Line: 154

FOR COMMISSION USE ONLY

1143412

Status: Accepted