

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073262120000

Completion Report

Spud Date: October 19, 2018

OTC Prod. Unit No.: 073-224680-0-0000

Drilling Finished Date: October 27, 2018

1st Prod Date: December 10, 2018

Completion Date: November 25, 2018

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: BOLLENBACH 1705 5-27MH

Purchaser/Measurer:

Location: KINGFISHER 27 17N 5W
SW NE NW NW
379 FNL 942 FWL of 1/4 SEC
Latitude: 35.925905 Longitude: -97.726008
Derrick Elevation: 1055 Ground Elevation: 1030

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
697652	

Increased Density	
Order No	
680106	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	115			SURFACE
SURFACE	9 5/8"	36#	J55	416		265	SURFACE
PRODUCTION	7"	29#	P110	7215		280	6062

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	29#	P110	5478	0	0	6634	12112

Total Depth: 12114

Packer	
Depth	Brand & Type
6572	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 08, 2019	MISSISSIPPIAN	142	39	435	3063	351	GAS LIFT		OPEN	90

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code:

Class: OIL

Spacing Orders

Order No	Unit Size
640298	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

25 BBLS

Fracture Treatments

190,499 BBLS SLICKWATER 4,516,509# SAND PROPPANT

Formation	Top
TOPEKA	3982
COTTAGE GROVE	5599
CHECKERBOARD	5944
BIG LIME	6264
OSWEGO	6352
VERDIGRIS	6502
PINK LIME	6625
MISSISSIPPIAN	6730

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7215' TO TERMINUS @ 12114'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 27 TWP: 17N RGE: 5W County: KINGFISHER

SW SE SE SW

171 FSL 340 FEL of 1/4 SEC

Depth of Deviation: 6262 Radius of Turn: 637 Direction: 178 Total Length: 4860

Measured Total Depth: 12114 True Vertical Depth: 6691 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

1141486

Status: Accepted