

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35051248000000

Completion Report

Spud Date: October 17, 2020

OTC Prod. Unit No.: 051-227264

Drilling Finished Date: December 21, 2020

1st Prod Date: June 18, 2021

Completion Date: May 11, 2021

Drill Type: HORIZONTAL HOLE

Well Name: GOFF 5-15-10XHW

Purchaser/Measurer: ENABLE MIDSTREAM

Location: GRADY 15 3N 5W
SE SE SE SW
290 FSL 2480 FWL of 1/4 SEC
Latitude: 34.725741 Longitude: -97.712765
Derrick Elevation: 1202 Ground Elevation: 1172

First Sales Date: 06/18/2021

Operator: CONTINENTAL RESOURCES INC 3186
PO BOX 268870
20 N BROADWAY AVE
OKLAHOMA CITY, OK 73126-8870

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
720151	

Increased Density	
Order No	
715793	
715771	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	13 3/8	55	J-55	1520		694	SURFACE
INTERMEDIATE	9 3/4	40	P-110	13000		1460	SURFACE
PRODUCTION	5 1/2	23	P-100ICY	25405		2409	13410

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 25045

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jun 24, 2021	WOODFORD	145	55	6019	41510	4638	FLOWING	3225	30/64	

Completion and Test Data by Producing Formation

Formation Name: WOODFORD

Code: 319 WDFD

Class: GAS

Spacing Orders

Order No	Unit Size
185087	640
185688	640
719929	MULTIUNIT

Perforated Intervals

From	To
15377	20135
20160	25225

Acid Volumes

922 BBLS 15% HCl

Fracture Treatments

503,056 BBLS FLUID & 22,429,849 LBS OF SAND

Formation	Top
WOODFORD	15377

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

There are no Other Remarks.

Lateral Holes

Sec: 10 TWP: 3N RGE: 5W County: GRADY

NE NE NE NE

30 FNL 2211 FEL of 1/4 SEC

Depth of Deviation: 14858 Radius of Turn: 599 Direction: 359 Total Length: 9948

Measured Total Depth: 25405 True Vertical Depth: 14959 End Pt. Location From Release, Unit or Property Line: 30

FOR COMMISSION USE ONLY

1146813

Status: Accepted

9/1/21

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A
1002A
Addendum

API No.: ~~0505124800000~~

Completion Report

Spud Date: October 17, 2020

OTC Prod. Unit No.: ~~051-227264~~

Drilling Finished Date: December 21, 2020

OSI-227263

1st Prod Date: June 18, 2021

Completion Date: May 11, 2021

Drill Type: HORIZONTAL HOLE

Well Name: GOFF 5-15-10XHW

Purchaser/Measurer: ENABLE MIDSTREAM

Location: GRADY 15 3N 5W
SE SE SE SW
290 FSL 2480 FWL of 1/4 SEC
Latitude: 34.725741 Longitude: -97.712765
Derrick Elevation: 1202 Ground Elevation: 1172

First Sales Date: 06/18/2021

Operator: CONTINENTAL RESOURCES INC 3186
PO BOX 268870
20 N BROADWAY AVE
OKLAHOMA CITY, OK 73126-8870

Multifunit:

Sec. 15: 48.40% 227263 I

Sec. 10: 51.60% 227263A I

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
720151	

Increased Density	
Order No	
715793	
715771	

MUFO 719929
714866: SA (Sec. 15)
714996: SA (Sec. 10)

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	13 3/8	55	J-55	1520		694	SURFACE
INTERMEDIATE	9 3/4	40	P-110	13000		1460	SURFACE
PRODUCTION	5 1/2	23	P-100ICY	25405		2409	13410

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 25045

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

6/24/21 319WDFD 3225

August 31, 2021

Recvd. 8/25/21