Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35019263610000

Completion Report

Spud Date: January 21, 2020

OTC Prod. Unit No.: 019-227201-0-0000

Drilling Finished Date: April 30, 2020

1st Prod Date: April 26, 2021

Completion Date: April 23, 2021

Drill Type: **HORIZONTAL HOLE**

Min Gas Allowable: Yes

Well Name: SEAPORT 1-14-23XHW

Purchaser/Measurer: ENABLE MIDSTREAM

Location: CARTER 14 2S 3W
SE NE NW NW
580 FNL 1315 FWL of 1/4 SEC
Latitude: 34.38906 Longitude: -97.487767
Derrick Elevation: 989 Ground Elevation: 964

First Sales Date: 05/04/2021

Operator: CONTINENTAL RESOURCES INC 3186
PO BOX 268870
20 N BROADWAY AVE
OKLAHOMA CITY, OK 73126-8870

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
718680

Increased Density
Order No
There are no Increased Density records to display.

Casing and Cement

Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	13 3/8	55	J-55	1500		712	SURFACE
INTERMEDIATE	9 5/8	40	P-110	8743		1135	7241
PRODUCTION	5 1/2	20	P-100ICY	18838		1756	10472

Liner

Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 18838

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 08, 2021	WOODFORD	125	49	2160	17276	6596	FLOWING	1152	64	635

Completion and Test Data by Producing Formation

Formation Name: WOODFORD Code: 319WDFD Class: GAS

Spacing Orders

Order No	Unit Size
689818	640
689819	640
718539	MULTIUNIT

Perforated Intervals

From	To
10661	18665

Acid Volumes

There are no Acid Volume records to display.

Fracture Treatments

363,094 BARRELS FLUID & 20,064,651 POUNDS OF SAND

Formation	Top
WOODFORD MD	10661
WOODFORD TVD	10564

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks

There are no Other Remarks.

Lateral Holes

Sec: 23 TWP: 2S RGE: 3W County: CARTER

SE SW SW NW

2608 FNL 430 FWL of 1/4 SEC

Depth of Deviation: 10284 Radius of Turn: 474 Direction: 184 Total Length: 7356

Measured Total Depth: 18838 True Vertical Depth: 13912 End Pt. Location From Release, Unit or Property Line: 430

FOR COMMISSION USE ONLY

1146538

Status: Accepted

5/4/21

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

1002A Addendum

API No.: 35019263610000

OTC Prod. Unit No.: 019-227201-0-0000

Completion Report

Spud Date: January 21, 2020
Drilling Finished Date: April 30, 2020
1st Prod Date: April 26, 2021
Completion Date: April 23, 2021

Drill Type: **HORIZONTAL HOLE**

Min Gas Allowable: Yes

Well Name: SEAPORT 1-14-23XHW

Purchaser/Measurer: ENABLE MIDSTREAM

First Sales Date: 05/04/2021

Location: CARTER 14 2S 3W
SE NE NW NW
580 FNL 1315 FWL of 1/4 SEC
Latitude: 34.38906 Longitude: -97.487767
Derrick Elevation: 989 Ground Elevation: 964

Multiunit:
Sec. 14: 65.89% 227201 I
Sec. 23: 34.11% 227201A I

Operator: CONTINENTAL RESOURCES INC 3186
PO BOX 268870
20 N BROADWAY AVE
OKLAHOMA CITY, OK 73126-8870

	Completion Type
X	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
718680

Increased Density
Order No
There are no Increased Density records to display.

Casing and Cement

Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	13 3/8	55	J-55	1500		712	SURFACE
INTERMEDIATE	9 5/8	40	P-110	8743		1135	7241
PRODUCTION	5 1/2	20	P-100ICY	18838		1756	10472

Liner

Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 18838

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

5/8/21 319WDFD 1152